GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PR & RD Dept. - Visakhapatnam District - PMGSY Ph-XI – 2017-18 & 2018-19 – Revised Administrative Sanction for Rs.266.47 Lakhs as against the original Administrative Sanction amount of Rs.201.09 Lakhs in respect of two works, i.e., Road from NSD R & B road to Kothapalli for Rs.178.21 lakhs as against Rs.128.50 lakhs and Road from Kothuru to E.Gondipalli for Rs.88.26 lakhs as against Rs.72.59 lakhs due to Excess tender percentage, Forest Clearance & Enhanced Seigniorage & GST, subject to certain conditions – Accorded – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS II) DEPARTMENT

G.O.Rt.No.933 **Dated.25.11.2022.**

Read the following:-

1.G.O.Ms.No.68, PR & RD (Progs.II) Dept. dt.04.12.2017.
2.G.O.Rt.No.249, PR & RD (Progrs.II) Dept., dt.23.03.2018.
3.G.O.Rt.No.375, PR & RD (Progs-II) Dept., dt.01.05.2018.
4.G.O.Ms.No.60, PR & RD (Progs.II) Dept., dt.28.05.2018.
5.From the Engineer-in-Chief, PR, A.P., Vijayawada letter No.W12/ PMGSY/RAS proposals/VSP/2020, dt.28.10.2021.
6.Govt. Memo No.1564218-PRR01-PRE0PROG(MISC)/180/2021-PROG-II, dt.05.05.2022.
7.From the Engineer-in-Chief, PR, A.P., Vijayawada letter No.W12/ PMGSY/RAS proposals/VSP/2020, dt:19.09.2022.

....

ORDER:-

In the G.O. first and fourth read above, the following 2 works in G.K.Veedhi Mandal in Visakhapatnam District were administratively sanctioned under PMGSY Phase XI (100-249 population, LWE category).

S.No	Name of the work	Package No	Sanction amount (Rs. in Lakhs)	Agreement No	Awarded to	Tender premium
1	R/F NSD R and B road to Kothapalli	AP 1918-P29	128.50	126/2018-19 Dt:01.11.2018	M/S Mitra Engineering Constructions, Ongole, Prakasam	19.98 % Excess
2	R/F Kothuru to E.Gondipalli		72.59			

2. The above 2 works under package No.AP1918-P29 were awarded by the State Level Financial Evaluation Committee constituted vide G.O. second read above at excess tender premium over the estimate rates (2017-18 SoR) as per the permission accorded for calling tenders without keeping cap on tender percentage in LWE area, vide G.O. third read above.

3. In the letters fifth and seventh read above, the Engineer-in-Chief, PR, Vijayawada has requested to accord Revised Administrative Sanction for these 2 works with the modified funding pattern due to Excess tender percentage, Forest Clearance and Enhanced Seigniorage charges & GST, as noted below:-

(Rs. in Lakhs)

Sl. No	**Name of the work**	**As per OAS**			**RAS proposed**			**Enhanced Amount**	**Remarks**
		GoI Share	**State Share**	**Total**	**GoI Share**	**State Share**	**Total**		
1	NSD R & B road to Kothapalli	77.10	51.40	**128.50**	77.10	101.11	**178.21**	49.71	The State shall meet all such additional cost as per PMGSY guidelines @ **Para 11.5** in entire country
2	Kothuru to E.Gondipalli	43.55	29.04	**72.59**	43.55	44.71	**88.26**	15.67	
	TOTAL			**201.09**			**266.47**	**65.38**	

(P.T.O)

4. In the above circumstances, Government, after careful consideration hereby accord Revised Administrative Sanction for Rs.266.47 Lakhs as against the original Administrative Sanction amount of Rs.201.09 Lakhs in respect of two works, i.e., Road from NSD R & B road to Kothapalli for Rs.178.21 lakhs as against Rs.128.50 lakhs and Road from Kothuru to E.Gondipalli for Rs.88.26 lakhs as against Rs.72.59 lakhs due to Excess tender percentage, Forest Clearance & Enhanced Seigniorage & GST, subject to the condition that Panchayat Raj Engineering Department complies with the PMGSY program guidelines and the provisions of APPW D-Code, APDSS and Government instructions issued from time to time and also conforming to CAMPA requirements.

5. The Engineer-in-Chief, PR, A.P., Vijayawada is therefore, requested to take further necessary action in the matter, accordingly.

6. This order issues with the concurrence of Finance (FMU – Works) Dept. vide their U.O. No.1854319/FIN01-FMU0MRAS(PRRD)/33/2022-FMU-WORKS, dt.12.11.2022.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, PR, A.P., Vijayawada
The Superintending Engineer, PR Circle, Visakhapatnam
Copy to:-
The Director of Treasuries & Accounts, A.P., Vijayawada
The Director of Works & Accounts, A.P., Vijayawada
The Pay & Accounts Officer, Works & Accounts, A.P., Vijayawada
The District Treasury Officer, Visakhapatnam
The Accountant General (A&E), AP, Vijayawada
The Finance (FMU – Works) Dept.
The OSD to Dy. Chief Minister, PR & RD
The P.S. to Prl. Secy to Govt., PR & RD
SC/SF

//FORWARDED :: BY ORDER//

S.M.S.L.
SECTION OFFICER